GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

TWD - Construction of C.C. Road and Drains to Vennelavalasa (V) in Chiguruvalasa Panchayat of Sarubujjili (M) in Srikakulam District with estimated cost of Rs.20.00 lakhs –Post facto EOAT upto 18-07-2016 – Orders – Issued.

TRIBAL WELFARE (BUD) DEPARTMENT

G.O.RT.No. 406 **Dated: 21-09-2017**

Read:-

From the Dy.Chief Engineer(TW), A.P.,Amaravathi, Tadepalli,Lr.No.DEEII/ AEE4/Eoats/SE/TW/2016, dated 2-4-2017.

****

O R D E R:

In the reference read above, the Dy.Chief Engineer, Tribal Welfare has informed that the SE(TW),Visakhapatnam has stated that the Surpanch Grama Panchayat Chiguruvalasa has requested to execute the work for Laying of CC.Road from J.J.Road to T.W. Ashram School at Vennelevalasa (V) in Sarubujjili (M) of Srikakulam District against Original sanctioned work for "Constructions of CC Road and Drains to Vennalavalasa (V) in Chiguruvalasa Panchayat of Sarubujjili (M) in Srikakulam District Est.Cost Rs.20.00 lakhs. Accordingly the District Collector, Srikakulam has accorded the Modified Administrative sanction for Laying of CC.Road from J.J.Road to T.W. Ashram School at Vennelevalasa (V) in Sarubujjili (M) of Srikakulam District. The SE(TW), Visakhapatnam has further stated that the work could not be completed within the agreement time due to stated delay in permission for Laying of CC.Road from J.J.Road to T.W. Ashram School at Vennelevalasa (V) in Sarubujjili (M) of Srikakulam District. Est.Cost of Rs.20.00 lakhs for which the time extension is required to the agreement period up to 18.07.2016.

2. He has further stated that the Executive Engineer, TW, Seethampeta has submitted the post facto EOAT proposals along with justification report stating that the original sanctioned estimate is carried out with the S.S.R. of 2014-15 with a completion period of 6 months i.e. on or before dated 26.05.2015. But due to change in scope of work as per revised administrative sanction which is beyond the date of agreement period i.e.26.05.2015. Even though the agreement is not in force at the time of revised proceedings of the District Collector, Srikakulam, the contactor has expressed his willing to complete the work with old rates of 2014-2015 SSR. Actually during the execution of work, the SSR for the year 2015-2016 is in force. The rates are increased nearly 10% to 20% which is savings to Government nearly an amount of Rs. 3,37,090/- over the agreement value. The SE (TW), Visakhapatnam has requested to sanction of post facto Extension of Agreement Time upto 18.07.2016 without imposing any fine.

3. The Dy.Chief Engineer,Tribal Welfare has further stated that as per agreement conditions the work has to be complete on or before 26-05-2015. But due to above reasons the work could not be complete within the stipulated time. Since the work is completed. He has requested to sanction of Post Facto EOAT up to 18.07.2016 without imposing fine as recommended by the SE (TW), Visakhapatnam, so as to enable to close the work physically and financially.

4. Government after careful examination of the matter and hereby accord sanction of the post facto EOAT upto 18.07.2016 for the work construction of C.C.Road and Drains to Vennalavalasa (V) in Chiguruvalasa Panchayat of Sarubujjili (M) in Srikakulam District with an estimated cost of Rs.20.00 lakhs, under CCDP Grant without imposing fine, subject to complete the work with old rates of 2014-2015 SSR.

5. The Engineer-in-Chief (TW), A.P., Tadepalli shall take further action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

R.P.SISODIA
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief(TW), A.P., Vijayawada.
Sf/Sc.

// FORWARDED :: BY ORDER //

SECTION OFFICER